

**Active Projects 8/21/2024**

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
<b>Hog &amp; Sheep Fire Forest Restoration - CCI #619</b>	CALFIRE	\$4,999,855.30	Mechanical site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed.	\$1,300,000	Final operations commenced. Expect to be complete by 11/15/2024	<b>3/31/2025</b>
<b>Shingletown WUI Fuels Treatments - CCI #110</b>	CALFIRE	\$8,978,870.00	Biomass utilization 80% complete, equipment purchase 100% complete, community Treatments 80% complete, mastication treatments 100% complete, emergent brush treatments 50% complete.	\$1,034,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication Complete. Emergent brush treatments ongoing. Community hand thinning / defensible space ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing. On Schedule to complete 11/2024	<b>3/31/2025</b>
<b>Dyer Mountain WUI Fuels Treatment - CCI #0102</b>	CALFIRE	\$5,727,260.00	Community treatments 100% complete. Emergent brush treatments 100% complete. Biomass utilization treatments 60% complete. Additional mastication acres added, 110% complete.	\$830,000	Additional Mastication Complete. Additional Emergent Brush ongoing. Biomass commenced Early July. Working on continuing treatments onto PG and E land. On Schedule to complete 11/2024	<b>3/31/2025</b>
<b>Whitmore Forest and Watershed Restoration - CCI #611</b>	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 80% complete. Emergent Brush treatments 60% complete.	\$601,000	Biomass chipping ongoing. Final emergent brush ongoing through Summer 2024. On Schedule to complete 1/2025	<b>3/31/2025</b>
<b>Clear Creek &amp; Hog Flat Fuel Treatment-Direct #112</b>	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$41,000	final treatments planning ongoing. On Schedule to complete 12/2024.	<b>3/31/2025</b>
<b>Eastside Communities SPA #018 / Lone Spring SNC #1275</b>	SNC/ USFS	\$1,050,000.00	Draft EA complete. All resource specialist contracts awarded, SNC 1275 deliverables achieved.	\$450,000	Arc surveys and wildlife surveys ongoing. Awaiting further guidance from USFS on EA. Will seek implementation funding on any applicable project. Will put out fall 2024 RFP for more surveys for 2025.	<b>3/31/2031</b>

\* Does not include proprietary cost match information

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
<b>Bootsole-SNC #1305</b>	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 100% complete, Mastication 100% completed, hand thinning treatments 100% completed, Biomass 100% completed.	\$300,000	Additional hand thinning acres added to project to exhaust all remaining funds. Grant extended to leverage more treatments.	<b>1/1/2028</b>
<b>Diamond Mountain - SNC #1065</b>	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire.	\$90,000	Prescribed burning planned for fall 2024. Contract awarded. On schedule for 12/2024 completion.	<b>1/1/2025</b>
<b>Honey Lake Valley RCD/LFSC - SPA</b>	NA	NA	MOU - SPA between organizations to assist HLRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planting complete for 2024. Herbicide planned for 2024. Reforestation planned for 2025. Assessments ongoing for additional treatments.	<b>NA</b>
<b>California Fire Safe Council County Coordinator</b>	CFSC	\$94,827.80	2024 program ongoing.	\$65,000	2024 program funded and active. General Meetings, CWPP, Firewise support, 6th grade education program, public outreach and community support. Collaborative groups ongoing. Presentation to Lassen BOS scheduled for 9/10/2024.	<b>12/31/2024</b>
<b>USFS Cradle Valley / Bootsole Dixie Fire Salvage</b>	USFS	2,600,000	Spa complete#3. Layout complete	\$1,600,000	Awaiting Final SPA #3, Biomass Chipping to resume late summer / early fall. Planning for site prep. RFP planned for late September 2024 for additional salvage/ dead tree removal.	<b>8/31/2026</b>
<b>Lassen County-Wide Defensible Space Program</b>	CFSC	500,000	Contract awarded for implementation. Implementation deliverables 100% complete.	\$3,000	Deliverables met for properties treated. Funds remain in non-contractual categories. Working on grant modification to move remaining funds into more treatments.	<b>12/31/2024</b>
<b>Lassen County Wide Assessment</b>	SNC	\$275,242.00	Agreement executed 7/2024.	\$275,242	RFP for assessment late summer/ fall 2024. Project winter 2024- winter 2025. Staff training quarterly.	<b>10/31/2027</b>

\* Does not include proprietary cost match information

NEW AWARDS - 8/21/2024

Project	Grantor	Funds Awarded*	Project Description
<p><b>South Lassen Wilfire Recovery Project</b></p>	<p>CALFIRE</p>	<p>\$6,469,424.00</p>	<p>The South Lassen Wildfire Recovery project will reclaim 2,264 acres of forests lost west of HWY 395 from the Sheep and Dixie fires. Restoration will be achieved through removal of burned trees and replanting fire scars. Benefits include carbon sequestration, wildlife habitat restoration, water quality to the headwaters of the Feather River, and wood production. Recovery actions will be sustainable and will not require maintenance until the forest generates commercial value.</p>
<p><b>North Susanville WUI Fuels Treatment Project</b></p>	<p>CALFIRE</p>	<p>\$2,999,924.32</p>	<p>Project that will build on previous fuels reduction work to implement hazardous fuels reduction treatments across 1,947 acres and remove dead, dying, and hazardous trees from within 150 feet of homesites within and adjacent to the wildland urban interface (WUI) for the communities of Susanville and Lake Forest. Project priorities are to expand and maintain the County Road A-1 fuelbreak, reduce hazardous fuels from the Petesburg neighborhood, reduce hazardous fuels along strategic public roads, continue landscape fuels reduction within the WUI, and remove dead and or dying trees from within 150 feet of the 3,520 habitable structures. Treatments include: Biomass utilization; Dead, dying, and hazard tree removal within 150' of a residence; mastication and pre-emergent brush treatments; and hand thinning and chipping adjacent to public roads.</p>
<p><b>LFSC LNF Dixie Fire Hazard Tree Project</b></p>	<p>CALFIRE</p>	<p>\$2,999,987.85</p>	<p>Partnership project to implement hazard tree removal in the 2021 Dixie Fire footprint. Hazardous fuels will be reduced across approximately 29 miles on 1,043 acres through removing hazard trees adjacent to Lassen National Forest System Roads. The USDA Forest Service Region 5 Central Sierra Zone PostDisturbance Hazardous Tree Management Environmental Assessment NEPA decision authorizes the removal of fire-killed and fire-damaged trees (hazardous trees) adjacent to national Forest System roads, trails, and facilities within the Dixie Fire footprint. The Lassen National Forest prioritizes wildfire prevention and resilience projects that prevent or minimize the effects of catastrophic wildfire in the wildland-urban interface, especially those projects that benefit priority populations.</p>

**Planned / Proposed Projects 8/21/2024**

<b>Project</b>	<b>Treatment Cost / Funds Applied for</b>	<b>Grantor / Program</b>	<b>Planned Project</b>	<b>Status</b>
<b>Plateau / Shingletown Phase II</b>	TBD	TBD	Work with SPI and non industrial landowners to continue to identify priority landscape level fuels reduction areas in WUI. Shingletown/Viola/ otential community treatments.	<b>Potential project meetings ongoing. Engaging potential project partners CEQA clearance for areas not included in current project will begin soon.</b>
<b>Manton WUI Fuels Treatments</b>	TBD	TBD	Work with local partners to continue work that began in 2024. Ponderosa Fire on SPI and large landowners with heavy fuels priority for treatment	<b>partner planning sessions in near future.</b>
<b>South Susanville WUI Treatments</b>	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	<b>Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned fall 2024.</b>
<b>Eastside Communities: Lone Spring Project - Phase 1</b>	TBD	TBD	Hazardous fuels reduction in Lonespring project area of Eastside Communities	<b>Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation. CCI forest health a possibility.</b>
<b>Big Valley Mountain Phase II</b>	TBD	TBD	Work with CALFIRE and large landowners to identify next areas of treatment.	<b>SNC 966 funds can pre-clear CEQA once project is identified.</b>
<b>D-Space 25-27</b>	TBD	TBD	Build on success of Defensible space program and add dead/dying hazard tree removal component for senior/ disabled / disadvantaged communities.	<b>Apply for funding once identified.</b>
<b>Dyer WUI Fuels Treatments - PHASE II</b>	TBD	TBD	Work with local partners to continue work that began in 2021.	<b>Potential project meetings ongoing. Engaging potential project partners CEQA clearance for areas not included in current project will begin soon</b>
<b>Thompson Peak Initiative - Phase II</b>	TBD	TBD	Work with local partners to continue work that began in 2019.	<b>Potential project meetings ongoing. Engaging potential project partners CEQA clearance for areas not included in current project will begin soon</b>
<b>Noth Susanville WUI Fuels Treatments - Phase II</b>	TBD	TBD	Work with local partners to identify funding for next priority projects inside the 57,000 acre planning area.	<b>CEQA clearance complete. Project meetings ongoing with potential partners.</b>