

LASSEN FIRE SAFE COUNCIL PROJECTS 11/15/2023

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
Thompson Peak WUI Fuel Treatments - CCI #122	CALFIRE	\$3,341,389.00	Hand thinning/ chipping complete, Biomass utilization 90% complete, Mastication 50% complete, CEQA complete, Hazard tree removal 80% complete	\$310,000	Hazard tree removal program ongoing. Mastication commenced 11/2023	4/31/2024
Diamond Mountain Forest & Watershed Restoration - CCI #605	CALFIRE	\$4,760,348.25	All treatments complete	\$0	Closeout work and reporting ongoing	3/31/2025
Hog & Sheep Fire Forest Restoration - CCI #619	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding.	\$1,400,000	Activities complete for remainder of 2023. Site prep and tree planting planned through 2024.	3/31/2025
Shingletown WUI Fuels Treatments - CCI #110	CALFIRE	\$8,978,870.00	Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 25% complete, mastication treatments 33% complete, emergent brush treatments 10% complete	\$3,500,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing. Treatments planned through winter period.	3/31/2025
Dyer Mountain WUI Fuels Treatment - CCI #0102	CALFIRE	\$5,727,260.00	Community treatments and mastication treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete	\$1,400,000	Remaining treatments scheduled for 2024.	3/31/2025
Whitmore Forest and Watershed Restoration - CCI #611	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 50% complete. Emergent Brush treatments 50% complete.	\$1,800,000	Biomass chipping ongoing until winter weather.	3/31/2025
Clear Creek & Hog Flat Fuel Treatment-Direct #112	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$80,000	Hand treatments ongoing	3/31/2025

* Does not include proprietary cost match information

LASSEN FIRE SAFE COUNCIL PROJECTS 11/15/2023

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Bootssole-SNC #1305	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 90% complete, Mastication 100% completed, hand thinning treatments 30% completed	\$1,250,000	Biomass treatments ongoing. Hand thinning completed for fall 2023.	1/1/2025
Eastside Communities SPA #018 / Lone Spring SNC #1275	SNC/ USFS	\$1,050,000.00	Lone spring NEPA assessments complete. Project has expanded to greater East side communities project with 57,000 acres of NEPA assessments. SPA with PNF signed. Draft NEPA complete, awaiting leadership review	\$550,000	Public comment for EA. RFP for archaeological surveys open until 11/21/2021.	3/31/2031
Diamond Mountain - SNC #1065	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 50% complete. Impacted by sheep fire.	\$350,000	Prescribed burning ongoing.	1/1/2025
Hog & Sheep Fire Reforestation & Soil Stabilization PHASE 1	FEMA / CALOES	\$61,811.25	Landowner signups and right of entry completed.	\$0	Phase 1 complete. LFSC is withdrawing project due to cost match and NEPA requirements.	NA
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planning for planting.	NA
California Fire Safe Council County Coordinator	CFSC	\$175,000.00	2022 CWPP, 2022 Firewise recertification, 2023 Firewise certification, Census of organizations operating inside of Lassen County.	\$30,000	2023 CWPP & certification & recertification of Firewise communities.	12/31/2023
USFS Cradle Valley / Bootssole Dixie Fire Salvage	USFS	2,600,000	Spa complete. Layout complete	2,600,000	Startup of operations 2023	8/31/2026
Lassen County-Wide Defensible Space Program	CFSC	500,000	20 assessments of homes in Westwood complete.	500,000	RFP for contractors open until 11/16/2023.	12/31/2024

* Does not include proprietary cost match information

LASSEN FIRE SAFE COUNCIL PROJECTS 11/15/2023

Grant / Project Name	Grantor	Treatment Applied for*	Activities/ Treatments Proposed	Status
County Wide Assessment	TBD	TBD	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risk. Use assessment to inform future projects on cwpp. Establish a monitoring maintenance plan for existing treatments on the landscape.	Identify potential funding and contractors.
Eastside wildfire recovery project	TBD	TBD	Reforestation of 2020-2021 wildfires	Applied for CALFIRE grant February 2023, not awarded. Several landowners dropped out pending PGE lawsuit. Will refile application once funding source identified. CEQA Clearance ongoing. Roll FEMA hog and sheep into project.
North Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE ONGOING
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE ONGOING
17 Road Fuelbreak	TBD	TBD	Work with SPI and USFS on establishing a fuelbreak on the 17 road on LNF	Potential project meetings.
Plateau	TBD	TBD	Work with SPI and non industrial landowners to continue landscape level fuels reduction in Shingletown/Viola/Manton areas	Potential project meetings

* Does not include proprietary cost match information