

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
Diamond Mountain Forest & Watershed Restoration - CCI #605	CALFIRE	\$4,760,348.25	All treatments complete	\$0	Closeout work and reporting ongoing	3/31/2025
Hog & Sheep Fire Forest Restoration - CCI #619	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed.	\$1,400,000	Waiting for conditions to improve. Site prep and tree planting planned through 2024.	3/31/2025
Shingletown WUI Fuels Treatments - CCI #110	CALFIRE	\$8,978,870.00	Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 30% complete, mastication treatments 70% complete, emergent brush treatments 10% complete	\$2,500,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing.	3/31/2025
Dyer Mountain WUI Fuels Treatment - CCI #0102	CALFIRE	\$5,727,260.00	Community treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete. Additional mastication acres added.	\$1,000,000	Mastication ongoing. Biomass to commence early summer.	3/31/2025
Whitmore Forest and Watershed Restoration - CCI #611	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 70% complete. Emergent Brush treatments 50% complete.	\$1,250,000	Biomass chipping ongoing. Final emergent brush planned on 1,500 + acres for Summer 2024.	3/31/2025
Clear Creek & Hog Flat Fuel Treatment-Direct #112	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$55,000	Hand treatments ongoing	3/31/2025

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Bootsole-SNC #1305	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 100% complete, Mastication 100% completed, hand thinning treatments 100% completed, Biomass 80% completed.	\$0	Biomass treatments ongoing through USFS SPA. Additional hand thinning acres will be added to expend non-treatment funds.	1/1/2025
Eastside Communities SPA #018 / Lone Spring SNC #1275	SNC/ USFS	\$1,050,000.00	Draft EA complete. Archaeological survey contract awarded.	\$550,000	Working through public comment responses. Archaeological surveys commenced.	3/31/2031
Diamond Mountain - SNC #1065	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire.	\$100,000	Prescribed burning in spring / fall 2024.	1/1/2025
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planting complete for 2024. Reforestation planned for 2025.	NA
California Fire Safe Council County Coordinator	CFSC	TBD	2021-2023 program completed.	\$100,000	2024 program funded and active. General Meetings, CWPP, firewise support, 6th grade education program.	12/31/2023
USFS Cradle Valley / Bootsole Dixie Fire Salvage	USFS	2,600,000	Spa complete. Layout complete	1,700,000	Biomass Chipping ongoing. Planning for site prep. RFP planned for June 2024 for additional salvage/ dead tree removal.	8/31/2026
Lassen County-Wide Defensible Space Program	CFSC	500,000	Contract awarded for implementation	450,000	Implementation commenced and assessments ongoing.	12/31/2024

**Planned / Proposed
Projects 5/15/2024**

Project	Treatment Cost / Funds Applied for	Grantor / Program	Planned Project	Status
Lassen County Wide Assessment	\$275,000	SNC	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risks. Use assessment to inform future projects. Establish a monitoring maintenance plan for existing treatments on the landscape.	Potential funding source applied for.
South Lassen Wildfire Recovery Project	\$6,500,000	Cal Fire	Reforestation of 2020-2021 wildfires. Non-industrial private timberlands	AWARDED - pending
North Susanville WUI Treatments	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed for Phase I of the project. CEQA clearance complete for 50,000+ acre project.
LFSC LNF Dixie Fire Hazard Tree Removal	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed. CEQA clearance ongoing.
Plateau / Shingletown Phase II/ Manton	TBD	TBD	Work with SPI and non industrial landowners to continue to identify priority landscape level fuels reduction areas in WUI. Shingletown/Viola/Manton potential community treatments.	Potential project meetings
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2024.
Eastside Communities: Lone Spring Project	TBD	TBD	Hazardous fuels reduction in Lonespring project area of Eastside Communities	Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation.