

Active Projects 3/20/2024

| Grant / Project Name | Grantor | Treatment Funds Awarded* | Activities/ Treatments to date | Remaining Treatment Funds* | Status | Exp Date |
|---|---------|--------------------------|--|----------------------------|---|------------------|
| Thompson Peak WUI Fuel Treatments - CCI #122 | CALFIRE | \$3,341,389.00 | All treatments complete | \$0 | Performance period closed. Closeout work and reporting ongoing | 3/15/2024 |
| Diamond Mountain Forest & Watershed Restoration - CCI #605 | CALFIRE | \$4,760,348.25 | All treatments complete | \$0 | Closeout work and reporting ongoing | 3/31/2025 |
| Hog & Sheep Fire Forest Restoration - CCI #619 | CALFIRE | \$4,999,855.30 | Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed. | \$1,400,000 | Winter Period shut down. Site prep and tree planting planned through 2024. | 3/31/2025 |
| Shingletown WUI Fuels Treatments - CCI #110 | CALFIRE | \$8,978,870.00 | Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 25% complete, mastication treatments 33% complete, emergent brush treatments 10% complete | \$3,150,000 | Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing. | 3/31/2025 |
| Dyer Mountain WUI Fuels Treatment - CCI #0102 | CALFIRE | \$5,727,260.00 | Community treatments and mastication treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete. Additional mastication acres identified. | \$1,200,000 | Winter Period shutdown. Remaining biomass treatments scheduled for summer 2024. Mastication to commence in Westwood area Spring 2024. Layout ongoing. | 3/31/2025 |
| Whitmore Forest and Watershed Restoration - CCI #611 | CALFIRE | \$4,999,989.12 | Mastication 100% complete. Biomass treatments 50% complete. Emergent Brush treatments 50% complete. | \$1,675,000 | Biomass chipping ongoing. Final emergent brush planned on 1,500 + acres for Summer 2024. | 3/31/2025 |
| Clear Creek & Hog Flat Fuel Treatment-Direct #112 | CALFIRE | \$199,998.30 | Mastication 100% complete. Hand treatments 50% complete | \$55,000 | Hand treatments ongoing | 3/31/2025 |

* Does not include proprietary cost match information

Active Projects 3/20/2024

| Project | Grantor | Treatment Funds Awarded* | Activities/ Treatments to date | Remaining Treatment Funds* | Status | Exp. Date |
|--|-------------|--------------------------|--|----------------------------|--|-------------------|
| Bootssole-SNC #1305 | SNC | \$3,671,725.00 | SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 90% complete, Mastication 100% completed, hand thinning treatments 30% completed | \$380,000 | Biomass treatments ongoing throughout winter period. Hand thinning and piling scheduled for spring 2024. | 1/1/2025 |
| Eastside Communities SPA #018 / Lone Spring SNC #1275 | SNC/ USFS | \$1,050,000.00 | Draft EA complete. Archaeological survey contract awarded. | \$550,000 | Working through public comment responses. Archaeological surveys scheduled spring/ summer 2024 on Lonespring project. Will pursue implementation funding under upcoming opportunities, | 3/31/2031 |
| Diamond Mountain - SNC #1065 | SNC | \$882,087.00 | Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire. | \$100,000 | Prescribed burning in spring / fall 2024. | 1/1/2025 |
| Honey Lake Valley RCD/LFSC - SPA | NA | NA | MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners. | NA | Biomass utilization complete. Planning for planting. | NA |
| California Fire Safe Council County Coordinator | CFSC | TBD | 2021-2023 program completed. | \$0 | Completed application for 2024 project. Includes Firewise support, CWPP project updates, 6th grade Firewise education program revitalization. | 12/31/2023 |
| USFS Cradle Valley / Bootssole Dixie Fire Salvage | USFS | 2,600,000 | Spa complete. Layout complete | 2,400,000 | Biomass Chipping ongoing. Site prep for 2025 planting | 8/31/2026 |
| Lassen County-Wide Defensible Space Program | CFSC | 500,000 | Contract awarded for implementation | 450,000 | Signups and assessments ongoing | 12/31/2024 |

* Does not include proprietary cost match information

Planned / Proposed Projects 3/20/2024

| Project | Treatment Cost / Funds Applied for | Grantor / Program | Planned Project | Status |
|--|---|--------------------------|---|--|
| Lassen County Wide Assessment | \$275,000 | SNC | Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risks. Use assessment to inform future projects. Establish a monitoring maintenance plan for existing treatments on the landscape. | Potential funding source applied for. |
| South Lassen Wildfire Recovery Project | \$6,500,000 | Cal Fire | Reforestation of 2020-2021 wildfires. Non-industrial private timberlands | 2024 CALFIRE CCI grant application filed. CEQA clearance ongoing. |
| North Susanville WUI Treatments | \$3,000,000 | Cal Fire | Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide. | 2024 CALFIRE CCI grant application filed for Phase I of the project. CEQA clearance complete for 50,000+ acre project. |
| LFSC LNF Dixie Fire Hazard Tree Removal | \$3,000,000 | Cal Fire | Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide. | 2024 CALFIRE CCI grant application filed. CEQA clearance ongoing. |
| 17 Road Fuel break | TBD | TBD | Work with SPI and LNF on establishing a fuel break on the 17 road from HWY 36 to HWY 44. | Potential project meetings. |
| Plateau / Shingletown Phase II | TBD | TBD | Work with SPI and non industrial landowners to continue to identify priority landscape level fuels reduction areas in WUI. Shingletown/Viola/Manton potential community treatments. | Potential project meetings |
| South Susanville WUI Treatments | TBD | TBD | Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide. | Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2024. |
| Eastside Communities: Lone Spring Project | TBD | TBD | Hazardous fuels reduction in Lonespring project area of Eastside Communities | Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation. |
| Sugar Fire Reforestation | TBD | TBD | Potential Project on PNF in area south of Thompson Peak Initiative/ Eastside Community Project . | Potential project discussions. |