

2023 - Lassen Fire Safe Council Project Implementation



ACRES COMPLETED BY TREATMENT

Chipped (Biomass Utilization) Acres	Acres Masticated	Herbicide Application Acres	Hand Thinning Acres	Prescribed Burn Acres	Dead/Dying Hazard Trees Removed From 0-150' of a Structure	Structures Protected through Dead/Dying Hazard Tree Removal	Neighborhood Biomass or Chipping Acres Complete	Acres of Burn Scar Planted
4,005	1,777	3,496	616	426	921	109	364	1,190

TOTALS

Projects with Treatment Implementation	10
Funds Spent on Implementation Contracts	\$6,740,180
Acres of Hazardous Fuels Reduction Completed (Biomass, Mastication, Hand Thinning, Prescribed Burning, Community Chipping)	7,188
Acres Treated (Hazardous Fuels Reduciton, Herbicide, Tree Planting)	11,874
Dead or Dying Hazard Trees Removed From Within 0-150' of a Structure	921
Structures Protected From Dead or Dying Hazard Trees	109



	A	B	C	D	E	F	G
1	LFSC PROJECT UPDATE 1/17/2024						
2	Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
3	Thompson Peak WUI Fuel Treatments - CCI #122	CALFIRE	\$3,341,389.00	Hand thinning/ chipping complete, Biomass utilization 90% complete, Mastication 50% complete, CEQA complete, Hazard tree removal 80% complete	\$169,000	Mastication and Hazard Tree Program ongoing. Will complete February 2024.	3/15/2024
4	Diamond Mountain Forest & Watershed Restoration - CCI #605	CALFIRE	\$4,760,348.25	All treatments complete	\$0	Closeout work and reporting ongoing	3/31/2025
5	Hog & Sheep Fire Forest Restoration - CCI #619	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding.	\$1,400,000	Activities complete for remainder of 2023. Site prep and tree planting planned through 2024.	3/31/2025
6	Shingletown WUI Fuels Treatments - CCI #110	CALFIRE	\$8,978,870.00	Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 25% complete, mastication treatments 33% complete, emergent brush treatments 10% complete	\$3,500,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing.	3/31/2025
7	Dyer Mountain WUI Fuels Treatment - CCI #0102	CALFIRE	\$5,727,260.00	Community treatments and mastication treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete	\$1,200,000	Remaining treatments scheduled for 2024.	3/31/2025

	A	B	C	D	E	F	G
1	LFSC PROJECT UPDATE 1/17/2024						
2	Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
8	Whitmore Forest and Watershed Restoration CCI #611	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 50% complete. Emergent Brush treatments 50% complete.	\$1,800,000	Biomass chipping ongoing. Emergent brush planned for Summer 2024.	3/31/2025
9	Clear Creek & Hog Flat Fuel Treatment-Direct #112	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$80,000	Hand treatments ongoing	3/31/2025
10	Bootsole-SNC #1305	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 90% complete, Mastication 100% completed, hand thinning treatments 30% completed	\$800,000	Biomass treatments ongoing throughout winter period.	1/1/2025
11	Eastside Communities SPA #018 / Lone Spring SNC #1275	SNC/ USFS	\$1,050,000.00	Lone spring NEPA assessments complete. Project has expanded to greater East side communities project with 57,000 acres of NEPA assessments. SPA with PNF signed. Draft NEPA complete. Archaeological survey contract awarded.	\$550,000	EA complete. Archaeological surveys scheduled spring/ summer 2024	3/31/2031
12	Diamond Mountain - SNC #1065	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 50% complete. Impacted by sheep fire.	\$100,000	Prescribed burning in spring / fall 2024.	1/1/2025

	A	B	C	D	E	F	G
1	LFSC PROJECT UPDATE 1/17/2024						
2	Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
13	Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planning for planting.	NA
14	California Fire Safe Council County Coordinator	CFSC	\$175,000.00	2022 CWPP, 2022 Firewise recertification, 2023 Firewise certification, Census of organizations operating inside of Lassen County. 2023 CWPP & certification & recertification of Firewise communitie	\$0	Planning for 2024 program of work	12/31/2023
15	USFS Cradle Valley / Bootsole Dixie Fire Salvage	USFS	2,600,000	Spa complete. Layout complete	2,600,000	Startup of operations 2023	8/31/2026
16	Lassen County-Wide Defensible Space Program	CFSC	500,000	20 assessments of homes in Westwood complete. Contractor awarded contract	500,000	RFP for contractors open until 11/16/2023. Contractor awarded contract.	12/31/2024

	A	B	C	D	E
1	LFSC PROJECT PIPELINE 1/17/2024				
2	Grant / Project Name	Grantor	Funds Applied For	Proposal	Status
3	North Susanville WUI Fuels Treatments	CALFIRE	\$3,000,000.00	Partnership with City, County, Petesburg Fire Protection Zone, SPI, Collins, WM Beaty, Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, emergent brush treatments north of Susanville.	Applied for FY 23-24 WP funds
4	LFSC LNF Hazard Tree Removal Project	CALFIRE	\$3,000,000.00	Partnership with LNF for Dead/ Dying/ Hazard Tree removal adjacent to forest system roads.	Applied for FY 23-24 WP funds
5	South Lassen Wildfire Recovery Project	CALFIRE	\$6,500,000.00	Remove dead trees and reforestation of 2020-2021 wildfires on non-industrial timberlands	Applied for FY 23-24 FH funds.
6	Countywide Hazardous Fuels Assessment	TBD	\$200,000.00	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risk. Use assessment to inform future projects on cwpp. Establish a monitoring maintenance plan for existing treatments on the landscape.	Identify funding source.
7	South Susanville WUI Fuels Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, emergent brush treatments south of Susanville.	Approached by several landowners about need to reduce hazardous fuels in this area. Identify partners and project boundaries.
8	Plateau Project	TBD	TBD	Work with SPI and non-industrial landowners to continue landscape fuels reduction in Shingletown/ Manton/ Viola areas	Approached by several landowners about need to reduce hazardous fuels in this area. Identify partners and project boundaries.
9	17 Road Fuelbreak	TBD	TBD	Work with SPI and USFS on establishing a fuelbreak along 17 road west of LNP.	Identify partners and project boundaries.